

**Inspection Report - Mobile Scaffolding Inspection Checklist (Inspection UID - I/MHC/GRA/MSI/26/00019)**

**Inspection Information**

<b>Inspection Name</b>	152	<b>Inspection Type</b>	Mobile Scaffolding Inspection Checklist
<b>Inspection Status</b>	Verified	<b>Site Name</b>	Leeper
<b>Asset</b>	Mobile Scaffolding	<b>Non Oqsha Assets</b>	

**Sections**

**Inspection checks**

<b>Company name:</b> Bluestar India	<b>Contractor name:</b> Sai Krishna N
-------------------------------------	---------------------------------------

<b>Attachments</b>
<a href="#">Image</a>

**Equipment Status**

<b>Equipment Status at Site:</b> In Site	<b>Equipment Usage Status:</b> In Usage
--	---

**Check Points**

<b>1.Is the physical condition of all scaffold components being free from bends, dents &amp;Corrosion?:</b> Yes	<b>2.Is proper railing provided between 38 inches (0.9 meters) and 45 inches (1.2 meters)?:</b> Yes	<b>3.Is toe board placed at edge of platform properly?:</b> No	<b>4.Is top ladder bracing is available and locked properly?:</b> Yes
<b>5.Is diagonal bracing fixed perfectly and locked properly for overall scaffolding?:</b> Yes	<b>6.Is ladder placed in 75 degrees or the 1 in 4 rules?:</b> Yes	<b>7.Is all outriggers are fixed properly?:</b> Yes	<b>8.Is all the castor wheel/base plate free from damage with lock system?:</b> Yes
<b>9.frame of scaffolding are free from bends &amp; defects?:</b> Yes	<b>10.Is horizontal bracing fixed and locked properly?:</b> Yes	<b>11.Is working platform good in condition and plumb check is done?:</b> Yes	<b>12Is respective tag provided for scaffold?:</b> Yes

**Signatures**

<b>Inspected by:</b> Sai Krishna N at 18-Mar-2026 05:15 PM.	<b>Checked by:</b> Malla Reddy at 3/18/2026 12:27:57 PM.	<b>Verified by:</b> Srikanth D at 3/20/2026 8:42:53 AM.	<b>Approved by:</b> NA
---	--	---	------------------------

**Inspection History**

Created On	Created By	Comment	Attachments
20-Mar-2026 02:12:53 PM	Grant Firth	Srikanth D has Verified.	
20-Mar-2026 02:12:53 PM	Grant Firth	Status has been updated to 'Verify'	
20-Mar-2026 02:12:53 PM	Grant Firth	Inspection has been assigned to Dambaru Reddy at the Approved by stage.	
18-Mar-2026 05:57:57 PM	Stasia Gaffney	Status has been updated to 'Check'	
18-Mar-2026 05:57:57 PM	Stasia Gaffney	Inspection has been assigned to Srikanth D at the Verified by stage.	
18-Mar-2026 05:57:56 PM	Stasia Gaffney	Malla Reddy has Checked.	
18-Mar-2026 05:15:11 PM	Burnie Traynor	A new record was created: Site set to 'Grava' Asset Type set to 'Safety Inspection' Inspection Type set to 'Mobile Scaffolding Inspection Checklist' Status set to 'Inspection requested'	
18-Mar-2026 05:15:11 PM	Burnie Traynor	Inspection has been assigned to Malla Reddy at the Checked by stage.	