

**Inspection Report - Checklist for Pick & Carry Crane (Inspection UID - I/WWN/MAL/EII/26/00001)**

**Inspection Information**

<b>Inspection Name</b>	test	<b>Inspection Type</b>	Checklist for Pick & Carry Crane
<b>Inspection Status</b>	Inspected	<b>Site Name</b>	Avra Valley
<b>Asset</b>	NA	<b>Non Oqsha Assets</b>	NA
<b>Due Date</b>	15-Apr-2026		

**Sections**

**Checklist**

Description	Yes	No	N/A	Observation Details
1.Spring lock / latch is provided with crane hook.				
2.Hoist limit switch (Or presence of plate).				
3.SWL marked in crane.				
4.Wire rope and slings free from tolerable damage ( No kinks, broken wires more than 10% is N.G).				
5.No oil leak in hydraulic parts (piston drums).				
6.No damage in tire ( Crack, cut, air pressure etc).				
7.Head and tail lamps (for night working).				
8.Check front and reverse horn.				
9.Boom structure condition while full expansion (damage, crack and jamming while extending).				
10.Fire extinguisher in operator cabin.				
11.Operator license (heavy duty) fitness.				
12.Overload-cut off switch to be checked.				
13.Side view and back view mirror to be checked.				
14.Working condition of automatic safe load indicating device (ASLI).				

**Overall Observation**

<b>Acceptable(Yes/No):</b> NA	<b>If not acceptable - Equipment removed from site(Date) :</b> NA	<b>Corrective/Preventive action taken on (Date) :</b> NA
-------------------------------	---	--

**Inspection Team**

Inspected by	Name	Date	Status
Contractor's Supervisor	Hebert Eaton	07-Apr-2026 07:10:00 PM	Signed
Site EHS Officer			Unsigned
Site Manager			Unsigned

**Inspection History**

Created On	Created By	Comment	Attachments
07-Apr-2026 01:40:53 PM	Hebert Eaton	A new record was created: Site set to 'Avra Valley' Inspection Name set to 'test' Inspection Type set to 'Checklist for Pick & Carry Crane' Status set to 'Inspected' Due Date set to '15-Apr-2026'	